

<b>257.83 (b) (2)</b>	<b>REPORT OF ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT</b>		
	<b>FACILITY NAME:</b> Plant Yates – Ash Pond 3 (AP-3)		
	<b>OWNER/OPERATOR OF FACILITY:</b> Georgia Power Company		
	<b>INSPECTION DATE:</b> October 28, 2022		
	<b>INSPECTING ENGINEER:</b> Patrick B. Rhodes, P.E. (Georgia P.E. License #24586)		
<b>(i)</b>	<b>ANY CHANGES IN GEOMETRY OF THE IMPOUNDING STRUCTURE SINCE THE PREVIOUS ANNUAL INSPECTION?</b>	No	
	<b>(IF YES, DESCRIBE):</b>		
<b>(ii)</b>	<b>LOCATION AND TYPE OF EXISTING INSTRUMENTATION</b>	See Attached Table	
<b>(ii)</b>	<b>MAXIMUM RECORDED READING OF EACH INSTRUMENT SINCE PREVIOUS ANNUAL INSPECTION</b>	See Attached Table	
<b>(iii)</b>	<b>APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF THE IMPOUNDED WATER SINCE PREVIOUS ANNUAL INSPECTION</b>		
	MIN. DEPTH: 0 ft	MAX. DEPTH: 0 ft	PRESENT DEPTH: 0 ft
	MIN. ELEVATION: N/A	MAX. ELEVATION: N/A	PRESENT. ELEVATION: N/A
<b>(iii)</b>	<b>APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF CCR SINCE PREVIOUS ANNUAL INSPECTION.</b>		
	MIN. DEPTH: 0 ft	MAX. DEPTH: 55 ft	PRESENT DEPTH: Up to 55 ft
	MIN. ELEVATION: 750 ft	MAX. ELEVATION: 805 ft	PRESENT ELEVATION: Up to 805 ft
<b>(iv)</b>	<b>APPROXIMATE STORAGE CAPACITY OF IMPOUNDING STRUCTURE AT TIME OF INSPECTION.</b>	Note 1	
<b>(v)</b>	<b>APPROXIMATE VOLUME OF IMPOUNDED WATER AND CCR AT TIME OF INSPECTION</b>	<b>WATER<sup>2</sup>:</b> 0 yd <sup>3</sup>	<b>CCR:</b> 2,721,000 yd <sup>3</sup>
<b>(vi)</b>	<b>ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT AND APPURTENANT STRUCTURES?</b>	No	
	<b>(IF YES, DESCRIBE):</b>		
<b>(vii)</b>	<b>ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION SINCE THE PREVIOUS ANNUAL INSPECTION?</b>	No	
	<b>(IF YES, DESCRIBE):</b>		


(1) AP-3 is currently undergoing closure construction, and no longer has the ability to impound water. Dry ash is being stacked and compacted within the original AP-3 footprint.

(2) Due to ongoing closure activities, any water within AP-3 is temporary stormwater detained in separate detention ponds.

(3) Cubic yard estimates are derived by qualified personnel from available information.

Ash Pond B' and Ash Pond 3 are being combined into the "Ash Management Area" for closure in place. With consolidation ongoing, it is not currently possible to differentiate how much ash went into the former AP-B' footprint and the former AP-3 footprint.

Increased ash storage volumes from the previous annual report are indicated in the AP-3 volume totals and are from ash removal in Ash Pond 2.



**LOCATION AND TYPE OF EXISTING INSTRUMENTATION  
YATES ASH POND 3**

Instrument No.	Type of Instrument	Location of Instrument		Maximum Measured Elevation Since Last Inspection
		Northing	Easting	
EP-1	Piezometer	1256501.06	2074989.17	N/A <sup>(4)</sup>
EP-2	Piezometer	1256505.95	2074993.04	N/A <sup>(4)</sup>
EP-3	Piezometer	1256695.48	2075039.36	N/A <sup>(4)</sup>
EP-4	Piezometer	1256704.31	2075043.75	N/A <sup>(4)</sup>
EP-5	Piezometer	1256979.79	2075116.41	N/A <sup>(4)</sup>
EP-6	Piezometer	1256985.02	2075118.90	N/A <sup>(4)</sup>

(4) Piezometers EP-1 through EP-6 were abandoned on November 12, 2019 as part of the closure process.